Non Housing Capital programme Major Variances - Period 9 2024-25

Service	Current Budget £000s	Forecast Outturn £000s	Variance £000s	Main Contributing Factors to Variations
Transform				
Garages	197	197	0	No variances to report
Total Transform	197	197	0	indivariances to report
Total Transionii	137	137		
Renew				
Environment:				
Northbrooks Tennis Courts	150	0	(150)	REPROFILE REQUESTED for 25/26. The potential availability of match funding has been identified that would support the implementation of the project. The funding application window does not open until the next year.
Ball Courts	13	0	(13)	REPROFILE REQUESTED for 25/26. Due to staff absence the project hasn't progressed in 24/25
Biodiversity Infrastructure	12	0	(12)	REPROFILE REQUESTED for 25/26. Works programme to be commissioned in Spring 2025
Equipped Playgrounds	49	0	(49)	REPROFILE REQUESTED for 25/26. Programme of works to be undertaken in conjunction with HTS
Wych Elm Car Park	30	0	(30)	Forecast cost of project
Railway Bridge	195	0	(195)	REPROFILE REQUESTED for 25/26. Project yet to be initiated
Other Schemes	1626	1625	(1)	Forecast cost of project
Cultural and Communities:				
Playhouse	110	378	268	Scheme brought forward into 23/24
Potter Steet Splash park	25	37	12	Forecast cost of project
Harlow Museum walled garden	290	356	66	Forecast cost of project
Harlow Museum	12	0	-12	Forecast cost of project
Sherards Hatch	24	0	(24)	REPROFILE REQUESTED for 25/26. Project hasn't progressed.
Coppice Hatch Common Room	10	0	(10)	REPROFILE REQUESTED for 25/26. Project hasn't progressed.
Ladyshot Common Room	20	0	(20)	REPROFILE REQUESTED for 25/26. Works dependant on agreeing cost recovery with tenant
Other schemes	340	339	(1)	Forecast cost of project
Total Renew	2,906	2,735	-171	
Rebuild				
Regeneration - Town Centre	693	693	0	No variances to report
Council House Build Programme	100	100	0	No variances to report
Towns Fund	11,712	11,712	0	No variances to report
Levelling Up Fund	1,093	1,093	0	No variances to report
Acquisitions	13,270	13,270	0	No variances to report
Total Rebuild	26,868	26,868	0	
Secure				
Bush Fair Pavilion	65	0	(65)	REPROFILE REQUESTED for 25/26. Consents currently awaited prior to demolition of building which will run into 25/26
Barrows Farm Cottage Boilers	25	0	(25)	Property now earmarked for disposal therefore works on hold
Nexus-EV chargepoints	10	9	(1)	Forecast cost of project
Bush House structural and roofing works	0	24	24	Forecast cost of project
Ladyshot Sports Pavilion	154	0	(154)	Forecast cost of project

esources elsewhere forecast cost of project REPROFILE REQUESTED for 25/26. Project subject to consideration against elocating existing tenant forecast cost of project forecast cost of project Ito variances to report SOR REPROFILE REQUESTED for 25/26. Budget overestimated, works are roceeding but for lower cost Ito variances to report
elocating existing tenant forecast cost of project forecast cost of project forecast cost of project for variances to report for 25/26. Budget overestimated, works are roceeding but for lower cost for variances to report
forecast cost of project lo variances to report 50k REPROFILE REQUESTED for 25/26. Budget overestimated, works are roceeding but for lower cost lo variances to report
Jo variances to report 50k REPROFILE REQUESTED for 25/26. Budget overestimated, works are roceeding but for lower cost Jo variances to report
50k REPROFILE REQUESTED for 25/26. Budget overestimated, works are roceeding but for lower cost lo variances to report
roceeding but for lower cost lo variances to report
roceeding but for lower cost lo variances to report
roceeding but for lower cost lo variances to report
roceeding but for lower cost lo variances to report
lo variances to report
DEDDOCILE DEOLECTED to 05/00 Weeks and finally account and to dec
DEDDOCIUE DEGUEGEED for Office. Works and finally account and and an dec
DEDDOULE DEOLEGED to 05/00 Weeks and fination account and to de-
DEDDOCILE DEOLECTED (*2.05/00 Wester constitution account and trades
SERBORILE DECLIFOTED (-= 05/00 M)-diifiti
REPROFILE REQUESTED for 25/26. Works specification prepared and tender rocess underway. Works to be delivered in 25/26
REPROFILE REQUESTED for 25/26. Programme of works to be determined.
orecast cost of project
EPROFILE REQUESTED for 25/26. Project due to commence shortly. Realigned o current enhancement programme of works
orecast cost of project
orecast cost of project
orecast cost of project
lo variances to report
lo variances to report
Projects identified to be deferred to 2025/26
farious projects require a budget allocation to be instated. These projects are all nanced with Grant funding and is not an increase to the overall financing of the rogramme.
rue identified adverse variance for period 9.
lo lo 'a