

HARLOW DISTRICT COUNCIL WITH ESSEX COUNTY COUNCIL
LOCAL HIGHWAYS PANEL - 25TH MARCH 2019
REPORT 1: APPROVED SCHEMES

Key:

Completed schemes
Cancelled schemes

REF	Scheme Name	Scheme Stage	Finish	Cost Code	Scheme Category	Works Description	Allocated Budget	Comments
Approved Schemes- 2018/19 Delivery - Safer Road Schemes								
1	First Avenue jw Orchard Croft	Design	Quarter 3	LHAR181001	Safer Roads	Design to look at: - Bus lane length reduction - New traffic island - Right turn lane	£7,500	Casualty reduction scheme.
Approved Schemes - Prioritised for 2018/19								
2	Tawneys Road on the approach to William Martin School - Advisory 20mph	Total scheme	COMPLETED	LHAR172003	Traffic Management	Advisory 20mph limit on the approach to the school following on from feasibility study undertaken in 2016-17	£12,000	
3	Parsloe Road junction with Phelps Road and Markwell Wood - Traffic management	Implementation	COMPLETED	LHAR162001	Traffic Management	Implementation of scheme to provide deflection for roundabout following on from feasibility study undertaken in 2015-16	£82,500	
4	Hamstel Road - Parallell / Tiger crossing	Implementation	2019-20	LHAR173002	Walking	Implementation of tiger crossing in the vicinity of the hospital	£62,500	Members agreed to defer the installation of the crossing to early into the 2019-20 financial year. The final costs are awaited as will now incorporate UKPN costs and elements which differed from the original zebra crossing commission.
5	Fourth Avenue junction with North Gate - Roundabout works	Total scheme	Apr-19	LHAR162009	Traffic Management	Implementation of works as identified in the feasibility study undertaken in 2017-18 to look at redesigning the roundabout	£66,500	The installation date has been provisionally booked in for the 23rd April.
6	Pottersfield - Congestion parking	Implementation	Quarter 4	LHAR172004	Traffic Management	Installation of the Pottersfield parking works as designed in 2017-18	£87,000	The installation works commenced on 11th March and will be completed before the end of the financial year instead of being split over two years.
7	Church End - Pram crossing	Total scheme	Quarter 4	LHAR173003	Walking	Design and installation of pram crossing	£2,000	
8	Woodcroft - Pram crossing	Total scheme	Quarter 4	LHAR173006	Walking	Design and installation of pram crossing	£2,000	
Approved Schemes - Prioritised for 2019/20								
9	Tawneys Road close to the shops - Zebra crossing	Feasibility	2019/20	LHAR173005	Walking	Design and TRO for new zebra crossing	£8,500	Members provisionally agreed the funding at the January Panel meeting subject to Cabinet Member approval