

## Report 1

### Funded Schemes 2019-20

Total Value of Schemes	£227,250
------------------------	----------

Ref	Scheme name	Description	Division	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
1	First Avenue j/w Orchard Croft	Casualty reduction design to look at safety improvements to this location	Harlow North	Safer Roads	Design	LHAR181001	£10,000	Further analysis has determined that as no further collisions have occurred that no further action is to be taken at this time. The site will however be monitored.	COMPLETED
2	Abercrombie Way junction with Woodcroft - Dropped crossings	1 pair of dropped crossings	Harlow West	Walking	Total scheme	LHAR163029	N/A	At the July panel meeting, members agreed to cancel this scheme due to the additional budget required and return it to the schemes awaiting funding list for future consideration.	CANCELLED
3	Muskham Road outside the Museum - Dropped crossing and footway surfacing	Dropped crossing outside the museum and the resurfacing of a short section of footway	Harlow North	Walking	Design	LHAR163032	£1,800	At the July panel meeting, members agreed to allocate additional funding to this scheme however due to budgetary constraints now the delivery of this scheme will need to be included within the 20/21 allocation.	Q4
4	Church Langley Way - between Minton Lane and Tickenhall Drive - Parallel crossing	Parallel crossing design	Harlow South East	Walking	Design	LHAR192001	£10,000		Q4
5	Old Harlow - Cycle racks	Cycle racks	Harlow North	Cycling	Total scheme	LHAR004001	£1,700	The works were completed in June 2019.	COMPLETED

## Report 1

### Funded Schemes 2019-20

Total Value of Schemes	£227,250
------------------------	----------

Ref	Scheme name	Description	Division	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
6	Waterhouse Moor - 20mph zone	Design and consultation for a 20mph zone	Harlow South East	Traffic Management	Feasibility	LHAR182008	£6,000		Q4
7	Hamstel Road - Tiger / Parallel Crossing	Tiger / parallel crossing	Harlow South East	Walking	Implementation	LHAR173002	£121,000	The parallel crossing was completed in October 2019.	COMPLETED
8	Fourth Avenue junction with North Gate - Reinstatement of roundabout	Replace the chevron blocks in the roundabout island and implementing new trief kerbing	Harlow West	Traffic Management	Total scheme	LHAR162009	£66,500		COMPLETED
9	Tawney's Road close to the shops - Zebra crossing	Zebra crossing design and legal works	Harlow South East	Walking	Design	LHAR173005	£8,500	The design and legal elements are expected to be completed by Q4.	Q4
10	Post construction audits for all Harlow schemes	Road safety audits post scheme installation		Safer Roads	Surveys	RSA3HAR	£1,750		Q4