

HARLOW DISTRICT COUNCIL WITH ESSEX COUNTY COUNCIL
LOCAL HIGHWAYS PANEL - 29th JUNE 2016
REPORT 1 - UPDATE ON SCHEMES APPROVED

Key: Completed schemes
Cancelled schemes

REF	Scheme Name	Finish	CMA approved	Cost Code	Works Description	Allocated Budget	Comments
2013/14 Approved							
1	Passmore Area Cycle Improvements		08/04/13	LHAR004002	Cycling facilities	£100,000	At the April meeting the members agreed to cancel this scheme in its complete form and re-allocate money to just the design element.
2	Manston Road	COMPLETED	12/09/13	LHAR002008	Extension to 20mph limit	£17,000	
3	Various Locations, Harlow	2017-18 financial year	26/09/12	LHAR004001	Cycling facilities	£69,000	The locations for the cycle storage facilities have been identified.
4	Mulberry Green / Gilden Way	COMPLETED	19/07/13	LHAR132014	Amendment to confusing signage at the junction	£10,000	

2014/15 Approved

5	Parsloe Road	Quarter 3	25/06/14	LHAR142008	Design works for gateway feature on the Harlow / Epping boundary to try to slow traffic down	£5,000	ECC are undertaking a review of gateway signage to encourage a standard format across the county. A decision on the sign style for this location is therefore on hold.
6	Church Langley Way	Quarter 3	25/06/14	LHAR142009	2 x VAS signs to deal with speeding through the estate	£17,000	The posts have been installed and confirmation of the Solagen installation is awaited.
7	Town wide - Parking Signage	Aug 2016	25/06/14	LHAR142010	Implementation of the parking signage scheme from the 2013-14 feasibility study	£25,000	
8	Howard Way j/w A414 Edinburgh Way Roundabout		22/10/14	LHAR141006	Visibility improvements in vicinity of roundabout	£3,000	

2015/16 Approved

9	A414 fifth Avenue j/w Burntmill Lane	COMPLETED	31/03/15	LHAR151001	Implementation of CR scheme designed in 2014-15	£18,788	
10	A414 Hamburger roundabout at Southern Way	COMPLETED	31/03/15	LHAR151006	Designs works for to look at collision pattern	£3,000	
11	Harlow congestion parking	2017-18 financial year	31/03/15	LHAR155021	Design works for Harlow congestion parking PHASE 2	£10,000	Pottersfield and The Oxleys have been identified for design as part of congestion parking phase 2. The Pottersfield land belongs to Harlow District Council so the necessary permissions is being sought to enable the land to be used
12	Parsloe Road	Quarter 3	25/06/15	LHAR152003	Gateway feature on the Harlow / Epping boundary to try slow traffic down	£10,000	

Key: **Completed schemes**
Cancelled schemes

REF	Scheme Name	Finish	CMA approved	Cost Code	Works Description	Allocated Budget	Comments
13	Velizy Avenue northbound approach to Terminus Street signals	Quarter 3	25/07/16	LHAR151002	Progression of Casualty Reduction designs funded in 2014-15 for minor signing	£5,000	£6000 top up required to complete the scheme
14	Howard Way j/w A414 Edinburgh Way Roundabout	COMPLETED	25/06/15	LHAR151003	Progression of Casualty Reduction designs funded in 2014-15 for minor signing	£2,500	
15	Abercrombie Way / Penlow Road	COMPLETED	26/04/16	LHAR152028	Implementation of right turn lane as identified in Casualty Reduction report	£88,000	See appendix 1
16	Town wide	Quarter 3	25/06/15	LHAR153001	Pedestrian drop kerbs phase 3	£20,000	
17	Parsloe Road junction with Phelips Rd and Markwell Wood	COMPLETED	25/06/15	LHAR152027	Feasibility and design for amendments to the roundabout to better deal with the speed of approaching traffic	£5,000	
18	Old Harlow	Quarter 3	25/06/15	LHAR152023	Continuation of lamp post painting in Old Harlow at 5 sites identified	£10,000	
19	Malkin Drive, Church Langley	COMPLETED	25/06/15	LHAR152007	Removal of existing traffic calming 'feature'	£20,000	
20	Second Avenue	Quarter 3	25/06/15	LHAR152026	Feasibility study into the workings of the traffic signals in the vicinity of the leisure centre	£10,000	Works to remove the signal heads at this location are programmed to commence over the School Summer holidays.

2016/17 Approved

21	Passmore Area	2017-18 financial year	12/04/16	LHAR164001	Design for cycle improvements in the Passmore Area	£5,000	
22	Hodings Road	2017-18 financial year	12/04/16	LHAR162004	Feasibility study for measures in the vicinity of Pemberley Academy	£5,000	
23	Hamstel Road	2017-18 financial year	12/04/16	LHAR163002	Possible design work for zebra crossing in the vicinity of the hospital	£5,000	
24	Tawneys Road	2017-18 financial year	12/04/16	LHAR162003	Feasibility study for measures in the vicinity of William Martin School	£5,000	
25	Parsloe Road	2017-18 financial year	12/04/16	LHAR162002	2nd VAS for northbound traffic	£8,500	
26	Harlow general	Quarter 4	12/04/16	LHAR163001	Phase 4 pedestrian drop kerbs	£40,000	
27	Parsloe Road junction with Phelips Rd and Markwell Wood	Quarter 4	12/04/16	LHAR162001	Implementation of scheme following on from feasibility study undertaken in 2015-16	£36,000	
28	Third Avenue j/w Access into Water Gardens Car Park	Quarter 3	12/04/16	LHAR161001	Installation of CR scheme designed in 2014-15 for amendments to traffic signal and various signage etc	£38,000	
29	150035033004 Peacocks	Quarter 3	12/04/16	LHAR165012	Replace a Metal Shelter	£6,500	
30	15003503302 St Katherines School o/s	Quarter 3	12/04/16	LHAR165011	Replace a Metal Shelter	£6,500	
31	150035050004 Arkwrights, Howard Way	Quarter 3	12/04/16	LHAR165006	Request for a metal shelter	£6,500	

Key: Completed schemes
Cancelled schemes

REF	Scheme Name	Finish	CMA approved	Cost Code	Works Description	Allocated Budget	Comments
32	150035005008 Fenton grange	Quarter 3	12/04/16	LHAR165005	Request for a metal shelter	£5,500	
33	Harlow, Minchen Road 150035051003 Ashlyns adj	Quarter 4	12/04/16	LHAR165004	Bus Cage, Existing no waiting plate and TRO (6am until 8pm)	£2,500	
34	Harlow, Minchen Road 150035051004 Ashlyns opp	Quarter 4	12/04/16	LHAR165003	Bus Cage, Existing no waiting plate and TRO (6am until 8pm)	£2,500	
35	Harlow, Minchen Road 150035051005 Blackbush Spring Adj	Quarter 4	12/04/16	LHAR165002	Bus Cage, Existing no waiting plate and TRO (6am until 8pm)	£2,500	
36	Harlow, Minchen Road 15003501006 Blackbush Spring Opp	Quarter 4	12/04/16	LHAR165001	Bus Cage, Existing no waiting plate and TRO (6am until 8pm)	£2,500	