## Non Housing Capital programme Major Variances - Period 12, Quarter 4 2023-24

Service	Adverse £000s	Favourable £000s	Net £000s	Main Contributing Factors to Variations
Financial Asset Management				
Latton Bush Centre				
Boilers		-155	-155	REPROFILE REQUESTED for 24/25
Roofing Works		-42	-42	REPROFILE REQUESTED for 24/25
Toiler Refurbishment and stairway		-49	-49	REPROFILE REQUESTED for 24/25
improvements Lift Refurbishment	2		2	REPROFILE REQUESTED for 24/25
Fire Safety Works	27			REPROFILE REQUESTED for 24/25
Commercial Properties				
Pypers Hatch	9			Project complete
1 North House	00	-8		Project complete
Cannons Cottages Bush Fair Pavilion	26 2			Project complete REPROFILE REQUESTED for 24/25
Bush House offices	2			Project complete
Barrows Farm Cottages	_	-5		REPROFILE REQUESTED for 24/25
Nexus EV Chargepoints		-10		New Project. ADDITIONAL BUDGET REQUIRED.
Mead park Depot boilers		-148	-148	REPROFILE REQUESTED for 24/25
Drainage Works:				
Flood Alleviation		-51		Project complete
Oxleys drainage Oxleys bank Stabilisation	4			REPROFILE REQUESTED for 24/25 REPROFILE REQUESTED for 24/25
Highways:			Ü	THE HOUSE HE GOESTED TO 24/20
Unadopted Highways & Paving		-57	-57	REPROFILE REQUESTED for 24/25
Unadopted Street Lighting		-25	-25	REPROFILE REQUESTED for 24/25
Street Signage		-75		REPROFILE REQUESTED for 24/25
Wych Elm Car Park		-27	-27	Actual cost
Garage Refurbishment: Garages	79		79	ADDITIONAL BUDGET REQUIRED
Community Buildings:	7.5		73	ADDITIONAL BODGET REQUIRED
Sherards House Common Room	7		7	Project complete
Asbestos Removal		-7	-7	REPROFILE REQUESTED for 24/25
Coppice Hatch		-10		REPROFILE REQUESTED for 24/25
Harlow Museum walled garden		-40		REPROFILE REQUESTED for 24/25
Harlow Museum Civic Centre		-17	-17	REPROFILE REQUESTED for 24/25
Fire Safety		-52	-52	REPROFILE REQUESTED for 24/25
Accommodation Review	33	02		Actual cost of works
Accommodation Review ICT		-206	-206	REPROFILE REQUESTED for 24/25
Smoke Vents	12			Project complete
External Works		-2		REPROFILE REQUESTED for 24/25
Boiler replacement Enhancements		-11		REPROFILE REQUESTED for 24/25 REPROFILE REQUESTED for 24/25
		-5		
Generator diesel tank replacement		-1		Project complete
Total Financial Asset Management			-797	
Communities & Environment				
Community Services		-30		Not Expected to be fully utilised
Potter Street Paddling Pool	25			REPROFILE REQUESTED for 24/25
Potter Street Paddling Pool Town Park Showground Lighting	12 2			Actual cost of works Actual cost of project
Renovation Grants	2	-8		Not Expected to be fully utilised
Disabled Facilities Grants	74	J		ADDITIONAL BUDGET REQUIRED. 100% externally funded
Equipped Playgrounds (22/23)	3		3	Actual cost of works
Equipped Playgrounds		-49		REPROFILE REQUESTED for 24/25
Town Park Access Improvements		-25		REPROFILE REQUESTED for 24/25
Green Infrastructure Planting		-40		REPROFILE REQUESTED for 24/25
Biodiversity Infrastructure Additional dual use bins		-2 -1		REPROFILE REQUESTED for 24/25 REPROFILE REQUESTED for 24/25
Kingsdon Lane Pond		-9		REPROFILE REQUESTED for 24/25
Town Wide Paddling Pools	23	١		Actual cost
Staple Tye Splash Park	16			Actual cost
Harlow Museum		-12		REPROFILE REQUESTED for 24/25
Pet's Corner site security		-16		REPROFILE REQUESTED for 24/25
Pet's Corner Aquarium electrics		-5 -15		Project complete
Playhouse Boiler & Controls Playhouse refurbishment		-15 -18		REPROFILE REQUESTED for 24/25 REPROFILE REQUESTED for 24/25
Playhouse sound system		-2		REPROFILE REQUESTED for 24/25
Playhouse access health and safety works		-25		REPROFILE REQUESTED for 24/25
Playhouse WIFI	4		4	REPROFILE REQUESTED for 24/25
				DEDDOELLE DECLIECTED 6 04/05
Playhouse theatrical lighting	14	}	14	REPROFILE REQUESTED for 24/25

## Non Housing Capital programme Major Variances - Period 12, Quarter 4 2023-24

Service	Adverse £000s	Favourable £000s	Net £000s	Main Contributing Factors to Variations
	ŁUUUS	£000S	£000S	
Governance & Support Services				
Governance	10		10	ADDITIONAL BUDGET REQUIRED
Webcasting	2		2	Project complete
HR & Payroll System		-7	-7	Project complete
Replace Desktop equipment		-19	-19	REPROFILE REQUESTED for 24/25
Total Governance & Support			-14	
Services			-14	
Strategic Growth & Regeneration				
Estate Renewal Fund		-180	-180	Forecast cost of project
21 The Rows		-115	-115	REPROFILE REQUESTED for 24/25
East Gate	88		88	ADDITIONAL BUDGET REQUIRED
Changing Places Toilets	25		25	ADDITIONAL BUDGET REQUIRED. 100% externally funded
The Harvey Centre Car Park resurfacing	2		2	ADDITIONAL BUDGET REQUIRED. 100% externally funded
The Harvey Centre		-175	-175	REPROFILE REQUESTED for 24/25
The Harvey Centre car park other works		-28	-28	Actual cost of project
The Harvey Centre	14		14	ADDITIONAL BUDGET REQUIRED
Town Centre Improvements		-20	-20	REPROFILE REQUESTED for 24/25
Bush Fair Public realm		-2	-2	REPROFILE REQUESTED for 24/25
Total Strategic Growth &			204	
Regeneration			-391	
Other Schemes				
Innovation Park		-1,906	-1,906	REPROFILE REQUESTED for 24/25
Levelling Up Fund	1,182	-467	715	ADDITIONAL BUDGET / REPROFILE REQUESTED for 24/25.
Levelling Op 1 und	1,102	-407	713	100% grant funded
Towns Fund	230	-2.182	-1.952	ADDITIONAL BUDGET / REPROFILE REQUESTED for 24/25.
		_,	,	100% grant funded
The Harvey Centre acquisition	4			Project complete
Town Centre		-3,400		Project complete
Town Centre Ltd		-5,000		REPROFILE REQUESTED for 24/25
Total Other Schemes			-11,539	
New Build				
Elm Hatch		-198		REPROFILE REQUESTED for 24/25
Total New Build			-198	
Total Non Housing Capital Programme			-13,023	
Drainata ta ha ranvafilad		·	44.044	Drainate identified to be deferred to 2004/05
Projects to be reprofiled				Projects identified to be deferred to 2024/25
Reprofiling call back			79	Previous carry over requests subsequently amended
Projects require Budget Allocation			1 705	Various projects require a budget allocation to be instated. These projects are all financed with Grant funding and is not an increase to
Frojects require budget Allocation			1,703	the overall financing of the programme.
Forecasted Favourable Variance			-3.593	True identified favourable variance for Quarter 4.
. 5. 5545154 F 4 F 54 F 4 F 14 F 15 F 15 F 1		•		
			-13,023	