Housing Capital programme Major Variances - Period 4 2024-25

Housing Capital programme Major Variances - Period 4 2024-25				
Service	Current Budget £000s	Forecast Outturn £000s	Variance £000s	Main Contributing Factors to Variations
HTS			_	
ASC Compliance	1,139 1,263	1,139 1,263		No variances to report No variances to report
Internal Works	2,616	2,616		No variances to report
Garages	301	301		No variances to report
Sumners Farm Close	300	300		No variances to report
Total HTS	5,619	5,619	0	
External Works				
Roofing Programme	2,536	2,986	450	Additional cost of works. ADDITIONAL BUDGET REQUIRED. Financed from sale of property
Other External Works	8,114	8,114	0	All Other External Works are on track and are reporting no variances
Total External Works	10,650	11,100	450	
Damp & Structural Works				
Damp	600	764	164	Additional cost of works. ADDITIONAL BUDGET REQUIRED. Financed from sale of property
Structural	1,000	1,000	0	No variances to report
Total Damp & Structural Works	1,600	1,764	164	
Other Works				
Other Works	8,700	8,700	0	No variances to report
Total Other Works				
Total Other Works	8,700	8,700	0	
Fire Safety & Compliance				
Fire Safety & Compliance	7,712	7,712	0	No variances to report
Total Fire Safety & Compliance	7,712	7,712	0	
Energy Efficiency Works				
Energy Efficiency Works	975	975	0	No variances to report
Total Energy Efficiency Works	975	975	0	
Total Energy Emoistrey from		51.5		
Housing IT				
Housing IT	305	305	0	No variances to report
Total Housing IT	305	305	0	
Total Housing H	303	303	•	
Garage Demolition Programme				
Garage Demolition Programme	1,351	1,351	0	No variances to report
Total Garage Demolition	1,351		0	,
Programme	1,351	1,351	U	
Total Core Programme	36,912	37,526	614	Sub-total
Duamanto Associate				
Property Acquisitions		20-		Name
Property Acquisitions	926	926		No variances to report
Total Property Acquisitions	926	926	0	Sub-total
New Builds				
New Builds	32,002	7,800	(24,202)	REPROFILE REQUESTED for 25/26 due to timings - Project on track to deliver new homes
Total New Builds	32,002	7,800	(24,202)	new nones
-	,	,	,	
Total New Builds Programme	32,002	7,800	(24,202)	Sub-total
Total Housing Capital Programme				
Budget Variations	69,840	46,252	(23,588)	

Projects to be reprofiled

(24,202) Projects identified to be deferred to 2025/26

Projects require Budget Allocation

Various projects require a budget allocation to be instated. These projects are all 614 financed with use of capital receipts and is not an increase to the overall financing of the programme.

Forecasted Favourable Variance

0 True identified favourable variance for Period 4.

(23,588)