Non Housing Capital programme Major Variances - Period 7 2024-25

Service	Current Budget £000s	Forecast Outturn £000s	Variance £000s	Main Contributing Factors to Variations
Asset Management				
Latton Bush Centre	1,683	1,632	-51	Forecast cost of project
Commercial Properties:				
Bush Fair Pavilion	65	65	0	No variances to report
Nexus-EV chargepoints	10	9	(1)	Forecast cost of project
Ladyshot Sports Pavilion	154	10	(144)	Forecast cost of project
Bush House Offices	25	35	10	Forecast cost of project
Bush House structural and roofing works	0	23	23	Forecast cost of project
2 & 2A Wych Elm boiler replacement	15	15	0	No variances to report
Katherines Hatch roofing	120	242	122	Forecast cost of project
Slacksbury Hatch roofing	165	272	107	Forecast cost of project
Other schemes	646	646	0	No variances to report
Highways & Car Parks				
Wych Elm Car Park	30	0	(30)	Forecast cost of project
Other schemes	367	367	0	No variances to report
Drainage Works	215	55	(160)	REPROFILE REQUESTED for 25/26. Reflects unforeseen additional ecology surveys being required to satisfy Environment
Community Buildings:				
Harlow Museum	100	100	0	No variances to report
Ladyshot Sports Pavilion	20	0	(20)	Forecast cost of project
Other schemes	324	324	0	No variances to report
Other Public Schemes:				
Resource Management	200	100	(100)	Forecast cost of project
PV Panels	226	0	(226)	REPROFILE REQUESTED for 25/26. Reflects officer capacity
Other schemes	343	343	0	No variances to report
Civic Centre: Boiler replacement	100	100	0	No variances to report
Other schemes	1,529	1,529		No variances to report
Garages Contingency	197 50	197 50		No variances to report No variances to report
Total Asset Management	6,584	6,114	-470	'
Community				
Potter Steet Splash park	25	37	12	Forecast cost of project
Playhouse	428	379	-49	£317,870 REPROFILE REQUESTED FOR 25/26. Whilst it is anticipated some work will take place before year end however due to delays in appointment of contractors and specialist suppliers a carry over request is being requested
Other schemes	422	422	0	No variances to report
Total	875	838	-37	

osed arrent ot place until	
o stage 3	
n stage 4	
Various projects require a budget allocation to be instated. These 0 projects are all financed with Grant funding and is not an increase to the overall financing of the programme.	