

HARLOW DISTRICT COUNCIL WITH ESSEX COUNTY COUNCIL
LOCAL HIGHWAYS PANEL - 28th MARCH 2018
Report 1: APPROVED SCHEMES

Key:

Completed schemes
Cancelled schemes

REF	Scheme Name	Scheme Stage	Finish	Cost Code	Scheme Category	Works Description	Allocated Budget	Comments
1	Fourth Ave junction with Haydens Rd, Harlow - Casualty reduction improvements	Total scheme	COMPLETE	LHAR171001	Safer Roads	Implementation of signing and lining as identified in the casualty reduction report	£18,000	
2	A414 RAB junction with Church Langley Way, Harlow - Casualty reduction improvements	Total scheme	COMPLETE	LHAR171002	Safer Roads	Implementation of signing and lining as identified in the casualty reduction report	£12,000	
3	Passmore Area Cycle Improvements	Design	COMPLETE	LHAR164001	Cycling	Cycling facilities	£5,000	A design has been completed looking at the existing cycleway facilities between Third Avenue and Staple Tye.
4	Town wide, pedestrian signage	Total scheme	CANCELLED	LHAR142011	Walking	Implementation of the generic pedestrian signage scheme from the 2013-14 feasibility study	£25,000	Members agreed to cancel this scheme at the January meeting due to the land issues surrounding the locations.
5	Various Locations, Harlow	Design	COMPLETE	LHAR004001	Cycling	Cycling facilities	£3,000	Due to most of the locations that had been identified not being on ECC land only the site outside the library at Old Harlow will be progressed.
6	Pottersfield - Congestion parking	Design	COMPLETE	LHAR155021	Traffic Management	Design and legal works for Pottersfield congestion scheme	£10,000	
7	Hamstel Road - Tiger crossing	Design	COMPLETE	LHAR163002	Walking	Detailed design and TRO for a zebra crossing in the vicinity of the hospital	£5,000	The design is being amended for a tiger crossing to facilitate the better movement for cyclists
8	Parsloe Road - VAS	Total scheme	COMPLETE	LHAR162002	Traffic Management	2nd VAS for northbound traffic	£8,500	
10	Tawneys Road - Zebra raised table	Total scheme	COMPLETE	LHAR172002	Traffic Management	Implementation of traffic calming measures in the vicinity of William Martin School	£40,000	
11	Hodings Road - TMI	Total scheme	COMPLETE	LHAR172001	Traffic Management	Implementation of measures to alert road users to Pemberley Academy	£13,662	The original design has been amended and following discussions with members will now incorporate additional pedestrian guard rail. The works will be installed over the February half-term holiday.
12	Fourth Avenue junction with North Gate roundabout	Feasibility	COMPLETE	LHAR162009	Traffic Management	Scheme to look at redesigning the roundabout	£4,000	
13	150035046003 - Canons Gate (opp) - Hobtoe Road - Bus shelter	Total scheme	COMPLETE	LHAR165029	Passenger Transport	Replace Bus Shelter	£6,500	
14	1500IM333 - Hobtoe Road (SE-bound) -Hobtoe Road - Bus shelter	Total scheme	COMPLETE	LHAR165033	Passenger Transport	Replace Bus Shelter	£6,500	
15	Tumbler Road - Layby improvements - Layby improvements	Feasibility	Quarter 4	LHAR162017	Traffic Management	Request for layby improvements to accommodate echelon parking	£5,000	Awaiting the completion of the feasibility study
16	Trotters Road on the approach to Pear Tree Mead Primary School - Wig wag	Total scheme	CANCELLED	LHAR166001	School Crossing Patrol	Replacement school wig wag unit	£3,000	The unit which had been reported as malfunctioning is working again without the need for repairs.
17	Hobtoe Road, Harlow outside the PH - Bus shelter	Total scheme	COMPLETE	LHAR175001	Passenger Transport	New shelter and bus stop infrastructure	£6,500	

HARLOW DISTRICT COUNCIL WITH ESSEX COUNTY COUNCIL
LOCAL HIGHWAYS PANEL - 28th MARCH 2018
Report 1: APPROVED SCHEMES

Key:

Completed schemes
Cancelled schemes

REF	Scheme Name	Scheme Stage	Finish	Cost Code	Scheme Category	Works Description	Allocated Budget	Comments
18	1500IM2614B - Garden Tiger (o/s) - Maddox Road - Bus shelter	Total scheme	COMPLETE	LHAR165032	Passenger Transport	Replace Bus Shelter	£6,500	This scheme was one of three Passenger Transport schemes brought forward from the rolling programme to replace the Phelps Road scheme which Members agreed to cancel.
19	1500IM2465 - Hull Grove (opp) - Broadley Road - Bus shelter	Total scheme	COMPLETE	LHAR165031	Passenger Transport	Replace Bus Shelter	£6,500	This scheme was one of three Passenger Transport schemes brought forward from the rolling programme to replace the Phelps Road scheme which Members agreed to cancel.
20	1500IM2613 - Small Copper (opp) - Momples Road - Bus shelter	Total scheme	COMPLETE	LHAR165024	Passenger Transport	Replace Bus Shelter	£6,500	This scheme was one of three Passenger Transport schemes brought forward from the rolling programme to replace the Phelps Road scheme which Members agreed to cancel.
21	Golden Swift - Harberts Road - NE bound	Total scheme	COMPLETE	LHAR175003	Passenger Transport	Replacement bus shelter	£6,500	This scheme was one of three new Passenger Transport schemes which were brought into the programme to replace the Phelps Road scheme which Members agreed to cancel.
22	Kingdom Hall - Hodings Road eastbound	Total scheme	COMPLETE	LHAR175004	Passenger Transport	Replacement bus shelter	£6,500	This scheme was one of three new Passenger Transport schemes which were brought into the programme to replace the Phelps Road scheme which Members agreed to cancel.
23	Northbrooks - Harberts Road NW Bound	Total scheme	COMPLETE	LHAR175005	Passenger Transport	Replacement bus shelter	£6,500	This scheme was one of three new Passenger Transport schemes which were brought into the programme to replace the Phelps Road scheme which Members agreed to cancel.

HARLOW DISTRICT COUNCIL WITH ESSEX COUNTY COUNCIL
LOCAL HIGHWAYS PANEL - 28th MARCH 2018
Report 1: APPROVED SCHEMES

Key:

Completed schemes
Cancelled schemes

REF	Scheme Name	Scheme Stage	Finish	Cost Code	Scheme Category	Works Description	Allocated Budget	Comments
Approved Schemes- 2018/19 Delivery - Safer Road Schemes								
24	First Avenue jw Orchard Croft	Design	2018-19 delivery	LHAR181001	Safer Roads	Design to look at: - Bus lane length reduction - New traffic island - Right turn lane	£7,500	Casualty Reduction scheme

Approved Schemes - Prioritised for 2018/19								
25	Tawneys Road on the approach to William Martin school - 20mph	Total scheme	2018-19 delivery	LHAR172003	Traffic Management	Advisory 20mph limit on the approach to the school following on from feasibility study undertaken in 2016-17	£12,000	At the January meeting, the members agreed to progress this as a priority scheme.
26	Parsloe Road junction with Phelps Rd and Markwell Wood	Implementation	2018-19 delivery	LHAR162001	Traffic Management	Implementation of scheme following on from feasibility study undertaken in 2015-16	£82,500	Members agreed at the January meeting to bring this project back into the programme having postponed the delivery in 2017-18
27	Hamstel Road - Tiger crossing	Implementation	2018-19 delivery	LHAR173002	Walking	Implementation of tiger crossing in the vicinity of the hospital	£62,000	At the January meeting, the members agreed to progress this as a priority scheme though the costs were not available at the time.
28	Fourth Avenue junction with North Gate - roundabout works	Total scheme	2018-19 delivery	LHAR162009	Traffic Management	Implementation of works as identified in the feasibility study undertaken in 2017-18 to look at redesigning the roundabout	£41,000	At the January meeting, the members agreed to progress this as a priority scheme though at the time the available options and associated costs were not available. Members need to make a decision on which option to pursue.
29	Pottersfield - Congestion parking	Implementation	2018-19 delivery	LHAR172004	Traffic Management	Installation of the Pottersfield parking works as designed in 2017-18	£60,000	At the January meeting, the members agreed to progress this as a priority scheme to the value of £60,000. The estimated cost for the scheme in its entirety has been revised to £80,500. Members need to make a decision on which schemes to progress as there is not sufficient budget to progress everything that has been prioritised.