

Report 1

Funded Schemes 2019-20

Total Value of Schemes	£244,450
-------------------------------	-----------------

Ref	Scheme name	Description	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
1	First Avenue j/w Orchard Croft	Casualty reduction design to look at safety improvements to this location	Safer Roads	Design	LHAR181001	£10,000		Q4
2	Abercrombie Way junction with Woodcroft - Dropped crossings	1 pair of dropped crossings	Walking	Total scheme	LHAR163029	N/A	At the July panel meeting, members agreed to cancel this scheme due to the additional budget required and return it to the schemes awaiting funding list for future consideration.	CANCELLED
3	Muskham Road outside the Museum - Dropped crossing and footway surfacing	Dropped crossing outside the museum and the resurfacing of a short section of footway	Walking	Total scheme	LHAR163032	£19,000	At the July panel meeting, members agreed to allocate additional funding to this scheme to include the surfacing of a short section of footway in addition to the dropped kerbs.	Q4
4	Old Harlow - Cycle racks	Cycle racks	Cycling	Total scheme	LHAR004001	£1,700	The works were completed in June 2019.	COMPLETED
5	Waterhouse Moor - 20mph zone	Design and consultation for a 20mph zone	Traffic Management	Feasibility	LHAR182008	£6,000		TBC
6	Hamstel Road - Tiger / Parallel Crossing	Tiger / parallel crossing	Walking	Implementation	LHAR173002	£121,000	At the July panel, members agreed to the additional £12,000 required to progress the installation of the crossing. The works are now programmed to commence on the 28th October.	Q3
7	Fourth Avenue junction with North Gate - Reinstatement of roundabout	Replace the chevron blocks in the roundabout island and implementing new trief kerbing	Traffic Management	Total scheme	LHAR162009	£66,500		COMPLETED
8	Tawney's Road close to the shops - Zebra crossing	Zebra crossing design and legal works	Walking	Design	LHAR173005	£8,500	The design and legal elements are expected to be completed by Q4.	Q4

Report 1

Funded Schemes 2019-20

Total Value of Schemes	£244,450
------------------------	----------

Ref	Scheme name	Description	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est completion
9	Post construction audits for all Harlow schemes	Road safety audits post scheme installation	Safer Roads	Surveys	RSA3HAR	£1,750		Q4