

## Funded Schemes 2020-21

Total Value of Schemes	<b>£234,500</b>
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
1	Church Langley Way - Signalised crossing conspicuity	Improvements to the conspicuity of the signalised crossing	Harlow South East	Traffic Management	Total scheme	LHAR192011	£10,000	The design has been completed and circulated to the Panel Members. This will now be subject to the target costing ahead of implementation.	Q3
2	Church Langley Way - between Minton Lane and Tickenhall Drive - Parallel crossing	Implementation of Parallel crossing	Harlow South East	Walking	Implementation	LHAR192001	£134,000	The design has been completed and circulated to the Panel Members. This will now be subject to the target costing ahead of implementation.	Q3
3	Tawney's Road close to the shops - Zebra crossing	Implementation of zebra crossing	Harlow South East	Walking	Implementation	LHAR173005	£84,000	The formal consultation took place in August 2020. Several objections have been received which must be resolved before the scheme can progress to implementation.	Q3
4	Waterhouse Moor - 20mph zone	Design and consultation for a 20mph zone	Harlow South East	Traffic Management	Design	LHAR182008	£6,500	The design for a 20mph zone at Waterhouse Moor, Westfield and Church Leys has been completed and circulated to the Panel Members. This will now be sent for formal consultation.	Q4