

Funded Schemes 2020-21

Total Value of Schemes	£249,000
-------------------------------	-----------------

Completed	Update
------------------	---------------

Ref	Scheme name	Description	Division	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
1	Church Langley Way - Signalised crossing conspicuity	Improvements to the conspicuity of the signalised crossing	Harlow South East	Traffic Management	Total scheme	LHAR192011	£10,000	Scheme completed in October 2020.	COMPLETED
2	Church Langley Way - between Minton Lane and Tickenhall Drive - Parallel crossing	Implementation of parallel crossing	Harlow South East	Walking	Implementation	LHAR192001	£134,000	Works commenced on the 1st March and are estimated to be concluded by the 19th March.	Q4
3	Tawney's Road close to the shops - Zebra crossing	Implementation of zebra crossing	Harlow South East	Walking	Implementation	LHAR173005	£84,000	Works commenced on the 1st March and are estimated to be concluded by the 19th March.	Q4
4	Waterhouse Moor - 20mph zone	Design and consultation for a 20mph zone	Harlow South East	Traffic Management	Design	LHAR182008	£6,500	Objections were received during the formal consultation period and this now requires a CMA to be approved by the Cabinet Member before it can proceed to installation in 2021-22.	Q4
5	Muskham Road outside the Museum - Dropped crossing and footway surfacing	Dropped crossing outside the Museum and the resurfacing of a short section of footway	Harlow North	Walking	Total scheme	LHAR163032	£14,500	Works are scheduled to commence on the 24th March.	Q4