

## Funded Schemes 2021-22

Total Value of Schemes	<b>£162,500</b>
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
1	Opposite Bushey Croft, Harlow - Parking	Measures to improve the congestion issues caused by parked vehicles	Harlow West	Traffic Management	Feasibility	LHAR162020	£5,500	The feasibility study to identify possible measures is due to be concluded in quarter 3.	Q3
2	Paringdon Road - Route study	Request to review Paringdon Road in its entirety to assess the existing traffic calming and junction arrangements where safety concerns have been raised	Harlow West	Traffic Management	Feasibility	LHAR192012	£5,000	The scheme will commence as a route study of the whole of Paringdon Road.	Q2
3	Waterhouse Moor - Parking improvements	Request to consider amending off road land for parking spaces in the vicinity of Waterhouse Towers	Harlow South East	Traffic Management	Design	LHAR192006	£5,500	The scheme will look at converting the grassed area to enable vehicles to be moved from the sharp bend.	Q3
4	Willowfield - Layby improvement	Feasibility study to look at either widening the existing layby to better facilitate echelon parking or look to introduce a one way system	Harlow West	Traffic Management	Design	LHAR162010	£6,500		Q3
5	Potter Street - Review of existing 20mph zone	Request to look into the existing 20mph zone and improving existing traffic calming measures	Harlow South East	Traffic Management	Feasibility	LHAR162014	£5,500		Q3
6	Partridge Road, close to Five Acres - Dropped crossing	Dropped crossings to allow bus users to access the bus stop	Harlow West	Passenger Transport	Total scheme	LHAR195001	£16,500	2 x pairs of dropped kerbs and a bus cage will be designed and installed.	Q2
7	Churchgate Street - 20 when lights flash	Advisory 20 when lights flash outside the school	Harlow North	Traffic Management	Total scheme	LHAR182003	£12,000		Q2
8	Hare Street Springs - Traffic management	Request to look at improving the existing traffic calming arrangement	Harlow West	Traffic Management	Design	LHAR182005	£6,500	The scheme will look at improving the existing traffic calming arrangements.	Q3

## Funded Schemes 2021-22

Total Value of Schemes	<b>£162,500</b>
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
9	Tye Green Village - Playground warning signage	Playground warning signage	Harlow South East	Traffic Management	Total scheme	LHAR192004	£5,000		Q2
10	Latton Bush Centre - Mini roundabout improvements	Improved visibility and possible deflection on the mini roundabout to encourage vehicles heading North on Southern Way to give way	Harlow South East	Traffic Management	Design	LHAR192007	£5,000	The design is due to be concluded by the end of quarter 2.	Q2
11	Churchgate Street - Gateway treatment	Gateway treatment to reinforce the speed limit as you enter Churchgate Street from the Epping direction	Harlow North	Traffic Management	Total scheme	LHAR192010	£8,000		Q2
12	Station Road / Priory Avenue Harlow - Dropped crossing	Dropped crossing to link both sides of the Road	Harlow North	Walking	Total scheme	LHAR193001	£10,000	The design is underway and will be installed on site by the end of quarter 2.	Q2
13	Junction in between 171 and 100 Abbotsweld - Road markings	Request to look into give way road markings at the junction	Harlow West	Traffic Management	Total scheme	LHAR162008	£3,000		Q3
14	Longwood Academy, Paringdon Road - Safety improvements	Pedestrian guard rail and general safety improvements outside the school	Harlow West	School Crossing Patrols	Total scheme	LHAR206001	£19,500	The design has been completed and the installation will commence in the summer holidays.	Q2
15	Pittmans Field - Verge protection	Measures to protect the verge where large vehicles regularly mount it	Harlow North	Traffic Management	Design	LHAR20001	£5,000	The design was due to be concluded by the end of quarter 3 however there is a possibility that the reported issues may have already been resolved by another team.	Q3

## Funded Schemes 2021-22

Total Value of Schemes	<b>£162,500</b>
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
16	Waterhouse Moor - 20mph zone	Implementation of 20mph zone on Waterhouse Moor, Westfield and Church Leys	Harlow South East	Traffic Management	Implementation	LHAR182008	£11,500	The scheme is due to be implemented in the summer holidays.	Q2
17	A414 j/w A1169 Hamburger RAB - Casualty Reduction scheme	Minor signage on the approach	Various	Safer Roads	Total scheme	LHAR200101	£19,500		Q2
18	Mowbray Rd j/w Howard Way - Casualty Reduction scheme	Junction protection markings	Harlow North	Safer Roads	Total scheme	LHAR200102	£11,500		Q4
19	Post construction safety audits		Various	Safer Roads			£1,500		