

## Funded Schemes 2021-22

Total Value of Schemes	<b>£358,500</b>
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
1	Opposite Bushey Croft, Harlow - Parking	Measures to improve the congestion issues caused by parked vehicles	Harlow West	Traffic Management	Feasibility	LHAR162020	£5,500		Q4
2	Paringdon Road - Route study	Request to review Paringdon Road in its entirety to assess the existing traffic calming and junction arrangements where safety concerns have been raised	Harlow West	Traffic Management	Feasibility	LHAR192012	£5,000	The scheme will commence as a route study of the whole of Paringdon Road.	Q4
3	Passmore Area - Cycling improvements	Implementation of cycle improvements in the Passmore Area as identified in the feasibility study undertaken in 2017-18	Harlow West	Cycling	Total scheme	LHAR164001	£96,500	The panel agreed to fund this at the June 2021 meeting. The complexities of the scheme are likely to mean that delivery will happen in 2022-23.	TBC
4	Waterhouse Moor - Parking improvements	Request to consider amending off road land for parking spaces in the vicinity of Waterhouse Towers	Harlow South East	Traffic Management	Design	LHAR192006	£5,500		Q4
5	Willowfield - Layby improvement	Feasibility study to look at either widening the existing layby to better facilitate echelon parking or look to introduce a one way system	Harlow West	Traffic Management	Design	LHAR162010	£6,500	Completed in November 2021.	COMPLETED
6	Barn Mead - Dropped crossings	Request for dropped crossings around the whole Barn Mead estate	Harlow West	Walking	Total scheme	LHAR163020	£52,000	The scheme was agreed for funding at the June 2021 meeting however it will now be	TBC
7	Potter Street - Review of existing 20mph zone	Request to look into the existing 20mph zone and improving existing traffic calming measures	Harlow South East	Traffic Management	Feasibility	LHAR162014	£5,500		Q4
8	Partridge Road, close to Five Acres - Dropped crossing	Dropped crossings to allow bus users to access the bus stop	Harlow West	Passenger Transport	Total scheme	LHAR195001	£16,500	Completed in October 2021.	COMPLETED

## Funded Schemes 2021-22

Total Value of Schemes	<b>£358,500</b>
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
9	Churchgate Street - 20 when lights flash	Advisory 20 when lights flash outside the school	Harlow North	Traffic Management	Total scheme	LHAR182003	£12,000		Q4
10	Hare Street Springs - Traffic management	Request to look at improving the existing traffic calming arrangement	Harlow West	Traffic Management	Design	LHAR182005	£6,500	The scheme will look at improving the existing traffic calming arrangements.	Q4
11	Tye Green Village - Playground warning signage	Playground warning signage	Harlow South East	Traffic Management	Total scheme	LHAR192004	£5,000		Q4
12	Latton Bush Centre - Mini roundabout improvements	Improved visibility and possible deflection on the mini roundabout to encourage vehicles heading North on Southern Way to give way	Harlow South East	Traffic Management	Design	LHAR192007	£5,000	Completed in August 2021.	COMPLETED
13	Churchgate Street - Gateway treatment	Gateway treatment to reinforce the speed limit as you enter Churchgate Street from the Epping direction	Harlow North	Traffic Management	Total scheme	LHAR192010	£8,000	Completed in November 2021	COMPLETED
14	Station Road / Priory Avenue Harlow - Dropped crossing	Dropped crossing to link both sides of the Road	Harlow North	Walking	Total scheme	LHAR193001	£10,000	Completed in October 2021.	COMPLETED
15	Junction in between 171 and 100 Abbotsweld - Road markings	Request to look into give way road markings at the junction	Harlow West	Traffic Management	Total scheme	LHAR162008	£4,000	Completed in October 2021.	COMPLETED
16	Longwood Academy, Paringdon Road - Safety improvements	Pedestrian guard rail and general safety improvements outside the school	Harlow West	School Crossing Patrols	Total scheme	LHAR206001	£34,000	Completed in October 2021.	COMPLETED
17	Waterhouse Moor - 20mph zone	Implementation of 20mph zone on Waterhouse Moor, Westfield and Church Leys	Harlow South East	Traffic Management	Implementation	LHAR182008	£11,500	Completed in July 2021.	COMPLETED

## Funded Schemes 2021-22

Total Value of Schemes	<b>£358,500</b>
------------------------	-----------------

Completed	Update
-----------	--------

Ref	Scheme name	Description	Division	Scheme Category	Scheme stage	Cost Code	Allocated Budget	Comments	Est Completion
18	A414 j/w A1169 Hamburger RAB - Casualty Reduction scheme	Minor signage on the approach	Various	Safer Roads	Total scheme	LHAR200101	£15,000		Q3
19	Mowbray Rd j/w Howard Way - Casualty Reduction scheme	Junction protection markings	Harlow North	Safer Roads	Total scheme	LHAR200102	£8,500	Completed in November 2021	COMPLETED
20	Post construction safety audits		Various	Safer Roads			£1,500		
21	Kingsmoor Road - Dropped kerbs	Pedestrian dropped crossings	Harlow South East	Walking	Total scheme	LHAR213001	£32,500	Scheme will be progressed in 2022.	TBC
22	Woodwards - Pedestrian dropped crossing	Relocate disabled bay and install 1 pair of pedestrian dropped kerbs to facilitate safer access within Woodwards	Harlow West	Walking	Total scheme	LHAR213002	£6,000	The panel agreed to fund this at the June 2021 meeting.	Q4
23	School Lane, outside Freshwaters School - Bollard	Bollard on the corner outside the school where the footway is flush with the road	Harlow North	Traffic Management	Total scheme	LHAR212002	£6,000	The panel agreed to fund this at the June 2021 meeting.	Q4