

## HARLOW DISTRICT COUNCIL WITH ESSEX COUNTY COUNCIL LOCAL HIGHWAYS 16<sup>th</sup> APRIL 2014 REPORT 2 – SCHEMES APPROVED 2013-14

### CAPITAL EXPENDITURE

The following schemes were recommended by the Harlow Highways Panel during the 2013-14 financial year.

	SCHEME	Funds approved	Current Cost estimate	Estimated completion date	UPDATE
J U L Y	<p><b>CASUALTY REDUCTION</b></p> <p>Investigation works into railings on Fourth Avenue, Harlow (Between J/w North Gate &amp; Velizy Avenue to deter pedestrians from crossing the road at this point</p>	£10,000	£10,000	Early 2014-15	A study relating to possibilities at this location is expected to be returned in early April with a view to the available options being presented to the panel for the June meeting.
J U L Y	<p><b>BUS STOP IMPROVEMENTS</b></p> <p>Bus Stop: 1500IM1426AA, Little Pynchons. Tysea Road, Harlow Formally mark bus stop with new Pole, flag and timetable case.</p>	£1000	£4000	<b>COMPLETE</b>	Essex Highways has indicated that this scheme was completed in September

J U L Y	<b>BUS STOP IMPROVEMENTS</b> Bus stop 150035049005 Fenner Brockway House, Maddox Road Harlow - Installation of a bus cage & no waiting plate and removal and relocation of memorial bench	£4000	£4000	<b>COMPLETE</b>	Essex Highways has indicated that this scheme was completed in September
J U L Y	<b>MINOR SCHEMES</b> Harlow pram crossings -- additional funds to cater for more sites that have been identified as needing pedestrian drop kerbs	£25,000	£25,000	May 2014	The Batch 2 sites have been marked up on site and are expected to be completed by May 2014
J U L Y	<b>MINOR SCHEMES</b> Mulberry Green / Gilden Way – signage refresh at the junction	£5,000	£5000	2014-15	A meeting took place with the engineer dealing with the scheme in March 2014 so the specifics have been agreed.
J U L Y	<b>MINOR SCHEMES –</b> Signage improvements for town centre parking	£10,000	£10,000	2014-15	A meeting has taken place with the engineers who are drawing up designs for amendments to signage leading to the car parks.
J U L Y	<b>MINOR SCHEMES –</b> Parking and congestion in residential areas	£60,000	£60,000	ONGOING	Top of the £40,000 allocated in 2012-13 with the scheme set to commence early in the new financial year as the priorities have been agreed
J U L Y	<b>MINOR SCHEMES</b> Investigation and design work for Southern Way mini roundabout	£10,000	£10,000	<b>COMPLETE</b>	The feasibility study has been completed and can be seen in <b>appendix 2</b>

<b>S E P T</b>	<b>BUS STOP IMPROVEMENT</b> New bus shelter for Fenner Brockway	£10,000	£10,000	<b>COMPLETE</b>	
<b>S E P T</b>	<b>BUS STOP IMPROVEMENT</b> Installation of bus cage and no waiting plate on Momples Road	£1000	£1000	<b>COMPLETE</b>	
<b>S E P T</b>	<b>SCHOOL CROSSING PATROL</b> District wide funding available	£15,000	£15,000	ONGOING	Additional monies made available to deal with potential school themed issues that arise in Harlow.  Dependant on the cost of the railings this money is likely to be needed for the Little Parndon school guard railings
<b>S E P T</b>	<b>MINOR SCHEME</b> VAS sign for Rye Hill Road	£10,000	£10,000	2014 /15	.
<b>S E P T</b>	<b>MINOR SCHEME</b> Pedestrian barrier outside the synagogue on Harberts Road	£1500	£1500	<b>COMPLETE</b>	
<b>S E P T</b>	<b>MINOR SCHEME</b> Bollards to protect the footway at Rams Gorse	£1500	£1500	<b>COMPLETE</b>	A site meeting with the engineer has taken place and the specifics agreed.
<b>N O V</b>	<b>CASUALTY REDUCTION</b> A414 Fifth Avenue J/w Burntmill Lane, Harlow - Signage amendments and other remedial safety measures; No Right Hand Turn feasibility study	£3000	£3000	2014-15	

N O V	<b>BUS STOP IMPROVEMENTS</b> Installation of timetable frames across the whole Town	£5500	£5500	2014-15	
N O V	<b>MINOR SCHEMES</b> Hamstel Way feasibility study into the possibility of a pedestrian crossing in the vicinity of the ambulance station	£5000	£5000	2014-15	