

HARLOW DISTRICT COUNCIL WITH ESSEX COUNTY COUNCIL
LOCAL HIGHWAYS PANEL - 6th APRIL 2016
REPORT 1 - UPDATE ON SCHEMES APPROVED

Key:	Completed schemes
	Cancelled schemes

REF	Scheme Name	Finish	CMA approved	Cost Code	Works Description	Allocated Budget	Comments
2013/14 Approved							
1	Passmore Area Cycle Improvements	Dec 2016	08/04/13	LHAR004002	Cycling facilities	£100,000	It is recommended to cancel this scheme and reallocate the budget to just undertake the design works
2	Manston Road	Jun 2016	12/09/13	LHAR002008	extension to 20mph limit	£17,000	
3	Various Locations, Harlow	Aug 2016	26/09/12	LHAR004001	Cycling facilities	£69,000	the locations for the cycle storage facilities have been identified.
4	Mulberry Green / Gilden Way	Apr 2016	19/07/13	LHAR132014	amendment to confusing signage at the junction	£10,000	
2014/15 Approved							
5	Southern Way junction with Tawneys Road	Dec 2015	16/04/14	LHAR142001	removal of existing traffic signals to be replaced with a mini roundabout	£105,485	Construction works were completed during the summer holidays.
6	Partridge Road	Mar 2015	16/04/14	LHAR142002	replacement of ineffective rubber speed cushions with a more durable alternative	£20,000	
7	Town wide	Apr 2015	16/04/14	LHAR143001	continuation of pedestrian drop kerb scheme undertaken in previous two years	£20,000	
8	Main bus terminal	Jan 2015	16/04/14	LHAR145001	introduction of electronic passenger information sign	£25,000	
9	Town wide	Dec 2014	16/04/14	LHAR142003	implementation of the trial for the taxis to use the bus lanes	£52,000	the trial period for the taxis using the bus lanes has now been concluded and the final process of consulting on making the scheme permanent is underway.
10	Howard Way at the junction with Altham Grove	Jun 2015	16/04/14	LHAR142005	FEASIBILITY STUDY for the introduction of a mini roundabout	£5,000	study complete and distributed to members for consideration as a potential scheme.
11	Abercrombie Way / Penlow Road	May 2015	16/09/14	LHAR141001	signage improvements for CR scheme	£3,000	
12	Velizy Avenue northbound approach to Terminus Street signals	May 2015	16/09/14	LHAR141005	assessment of the traffic signals	£3,000	design complete and available to consider the funding for the implementation
13	Parsloe Road	May 2015	25/06/14	LHAR142006	VAS sign to deal with speeding coming from the Epping boundary	£8,500	post installed In May and the sign is scheduled to be installed early June
14	Moorfields	May 2015	25/06/14	LHAR142007	design works for echelon parking scheme	£5,000	study complete but no workable design could be established.

REF	Scheme Name	Finish	CMA approved	Cost Code	Works Description	Allocated Budget	Comments
15	Parsloe Road	Apr 2016	25/06/14	LHAR142008	design works for gateway feature on the Harlow / Epping boundary to try to slow traffic down	£5,000	awaiting confirmation from HDC about signage design
16	Church Langley Way	Aug 2016	25/06/14	LHAR142009	2 x VAS signs to deal with speeding through the estate	£17,000	
17	town wide - Parking Signage	Aug 2016	25/06/14	LHAR142010	implementation of the parking signage scheme from the 2013-14 feasibility study	£25,000	highway boundary information is awaited before the works can be programmed
18	Howard Way j/w A414 Edinburgh Way Roundabout	Apr 2015	22/10/14	LHAR141006	visibility improvements in vicinity of roundabout	£3,000	

2015/16 Approved							
REF	Scheme Name	Finish	CMA approved	Cost Code	Works Description	Allocated Budget	Comments
19	Hobtoe Road ID 35046003	Nov 2015	31/03/15	LHAR155001	Replace old metal shelter with new metal shelter	£5,500	
20	Hobtoe Road ID35046005	Nov 2015	31/03/15	LHAR155002	Replace old metal shelter with new metal shelter	£6,500	
21	Hobtoe road IM1408	Jan 2016	31/03/15	LHAR155003	Replace old metal shelter with new metal shelter	£5,500	
22	Water Lane ID WATERLN1	Jan 2016	31/03/15	LHAR155004	Replace old metal shelter with new metal shelter	£5,500	objection received relating to the proposed location. Officers trying to resolve
23	The red Lion 35002004	Nov 2015	31/03/15	LHAR155005	Replace old metal shelter with new metal shelter	£5,500	
24	Brockles Mead 35017005	Nov 2015	31/03/15	LHAR155006	replace old metal shelter with new metal shelter	£6,500	
25	Joyners Field IM1450B	Nov 2015	31/03/15	LHAR155007	replace old metal shelter with new metal shelter	£6,500	
26	Joyners Field IM1450	Nov 2015	31/03/15	LHAR155008	replace old metal shelter with new metal shelter	£5,000	
27	Rundells Flats IM1413	Nov 2015	31/03/15	LHAR155009	replace old metal shelter with new metal shelter	£6,500	
28	Dunstalls 35020002	Nov 2015	31/03/15	LHAR155010	replace old metal shelter with new metal shelter	£6,500	
29	Kiln Lane, Bentley Drive	CANCELLED	31/03/15	LHAR155011	Install new shelter	£6,500	
30	The Dashes 35049011	Nov 2015	31/03/15	LHAR155012	Bus cage to restricted parking	£3,000	
31	Garden Tiger	Nov 2015	31/03/15	LHAR155013	Bus cage to restricted parking	£3,000	
32	Heart and Clubs IM1035	Nov 2015	31/03/15	LHAR155014	Bus cage to restricted parking IM1035	£3,000	
33	Quarry Springs 35051008 Momples Rd	Nov 2015	31/03/15	LHAR155015	Bus build out	£1,000	
34	Ladyshot 35051011 Momples Road	Nov 2015	09/12/15	LHAR155016	Bus cage to restrict parking	£3,000	
35	Third Ave 35030002	Nov 2015	31/03/15	LHAR155017	replacement shelter	£6,500	
36	Ram Gorse 35047001	Oct 2015	31/03/15	LHAR155018	replacement shelter	£6,500	
37	Bentley Drive 35005007	Oct 2015	31/03/15	LHAR155019	relocation of shelter	£2,000	
38	Long Ley 35049001	Nov 2015	31/03/15	LHAR155020	Replacement metal shelter	£6,500	
39	A414 fifth Avenue j/w Burntmill Lane	Mar 2016	31/03/15	LHAR151001	implementaiton of CR scheme designed in 2014-15	£18,788	

REF	Scheme Name	Finish	CMA approved	Cost Code	Works Description	Allocated Budget	Comments
40	Casualty reduction design works	TBC	31/03/15	LHAR151005	casualty reduction design works	£12,000	CR for 2016 will be identified soon with monies for the implementation required in the March LHP
41	A414 Hamburger roundabout at Southern Way	Mar 2016	31/03/15	LHAR151006	Designs works for to look at collision pattern	£3,000	
42	Church Langley Way	Nov 2015	31/03/15	LHAR152022	relining the approaches from roundabouts leading to Church Langley	£3,200	
43	Harlow congestion parking	Dec 2016	31/03/15	LHAR155021	design works for Harlow congestion parking PHASE 2	£10,000	Pottersfield and The Oxleys have been identified for design as part of congestion parking phase 2. The Pottersfield land belongs to Harlow District Council so the necessary permissions is being sought to enable the land to be used
44	Parsloe Road	Sep 2016	25/06/15	LHAR152003	gateway feature on the Harlow / Epping boundary to try slow traffic down	£10,000	
45	Velizy Avenue northbound approach to Terminus Street signals	Jul 2016	25/07/16	LHAR151002	progression of Casualty Reduction designs funded in 2014-15 for minor signing	£5,000	
46	Howard Way j/w A414 Edinburgh Way Roundabout	Apr 2016	25/06/15	LHAR151003	progression of Casualty Reduction designs funded in 2014-15 for minor signing	£2,500	
47	Abercrombie Way / Penlow Road	May 2016	26/04/16	LHAR152028	implementation of right turn lane as identified in Casualty Reduction report	£88,000	
48	Town wide	Apr 2016	25/06/15	LHAR153001	Pedestrian drop kerbs phase 3	£20,000	
49	Parsloe Road junction with Phelps Rd and Markwell Wood	Feb 2016	25/06/15	LHAR152027	feasibility and design for amendments to the roundabout to better deal with the speed of approaching traffic	£5,000	
50	Old Harlow	Sep 2016	25/06/15	LHAR152023	continuation of lamp post painting in Old Harlow at 5 sites identified	£10,000	
51	Malkin Drive, Church Langley	Mar 2016	25/06/15	LHAR152007	removal of existing traffic calming 'feature'	£20,000	
52	Second Avenue	TBC	25/06/15	LHAR152026	feasibility study into the workings of the traffic signals in the vicinity of the leisure centre	£10,000	